

LIST OF ISSUES TO BE DISCUSSED WITH SECRETARY WORKS & SERVICES DEPARTMENT

LIVESTOCK SECTION

DIRECTOR ANIMAL HUSBANDRY:

Non completion of civil works at Modern Veterinary Services scheme

ADP # 1319 Establishment of Cattle Colonies with District & Private Participation Phase-I.

It is pointed out that the amount of Rs. 7.000 million have been released for the construction of Cattle Colony Mehrand (Tharparkar) whereas this location has been dropped in the revised PC-I and the amount be diverted to Cattle Colony Khairpur which has the highest priority at present.

ADP # 1320 Strengthening of Research & Training Institute for Livestock Dev. @ Tando Muhammad Khan

This scheme has been extended for only One year and must be completed by 30th June, 2015. The works department has to complete the work. Rs. 3.00 million has been re-appropriated. Keeping in view the short time left behind, the targets may be completed within stipulated time i.e. 30.6.2015.

ADP # 1327 Establishment of Stationary and Mobile Veterinary Diagnostic Lab: Units for Disease Confirmation and Control in Milk & Meat Zone of Sindh Province.

During the financial year 2013-14 an amount of Rs.2.000 million was released / utilized and during the current financial year 2014-15 Rs.1.8245 million for 1st quarter has been released on September 24, 2014 but MPR of December, 2014 indicated the physical progress as "Foundation in progress" as it was in June, 2014.

As per scope of the scheme the construction of District Laboratory at Badin has to be completed during the financial year (2014-2015), due to this slow pace of construction of District Laboratory, the other objectives and activities under the Development Project is going to be affected and the targeted annual goals set under the Development Scheme may not be achieved as per PC-I.

ADP # 1333 Construction of Veterinary Centre @ Village Muqueem Khuda Bux Dahri, Taluka Qazi Ahmed, District Shaheed Benazirabad

It is identified that Rs. 02.744 million has been released by Finance Department to complete Veterinary Centre at Village Muqueem Khuda Bux Dahri District Shaheed Benazirabad, however work has not been started yet on the site.

It is therefore requested that for the scheme ADP # 1319 (Phase-I) the released amount of Rs.7.000 (m) be diverted to Cattle Colony Khairpur as per revised PC-I of the scheme and for rest of the schemes concerned Chief Engineer Buildings may kindly be directed to expedite the completion of work as per releases and also necessary action be taken against those who are responsible for delay in work.

EXECUTIVE DIRECTOR SPVC:

ADP 1324 Strengthening of Sindh Poultry Vaccine Centre Korangi Karachi.

Construction of Additional Block for Laboratory

The Electrification is remaining in the scheme

The water connection is required in the scheme

External work in the scheme is remaining

FISHERIES SECTION

DFS (INLAND)

ADP 1338 Model Village for fishermen at Hawksbay, zero point Badin, Manchar lake and Keenjhar lake Thatta

Non completion of civil works at scheme Model Village for fishermen resulted delay in completion

Improper planning of works carried and left un attended at various levels

Non submission of revised RCE pending with DG Design

Ground realities does not match with MPR furnished by W&S Department

Works does not carried out in comparison to expenditure incurred

Specifications not followed in carrying civil works

Slow pace of work

DFS (R&D) KARACHI:

ADP 1340 Rehabilitation of Pilot Shrimp Farm Garho as Training and Research Centre

Non completion of Civil works at Garho.

The Building Department has failed to complete civil works despite of using 88% funds.

Less than 50% civil works completed, which are reported of inferior quality

The Demonstration Ponds & Grow out Ponds at Garho farm has not been properly / seriously taken in to consideration. Poor quality of work experienced

The construction of buildings / roads etc are of sub-standard. The MEC team also visited and reported of poor work and declared the scheme unsatisfactory

ADP 1342 Strengthening & improvement of Fish shrimp Hatcheries in Sindh

DG Design to evaluate & provide RCE for the scheme Improvement of Fish & Shrimp Hatcheries in Sindh (Hawksbay Unit)

CE Buildings Hyderabad to provide 24.035 million to carry out the civil works

Low quality of civil work at Hatcheries as reported by MEC

Non completion of civil works in stipulated time resulted extension

The works carried out through non-technical contractors

Works carried out deviate from scope

Non-compliance of decisions taken in meeting with AS(Tech.) W&S Department